

Tenino Monthly Sewer Update

March 2, 2009

Sewer Plant (WWTP)

For the month of February, Boss Construction completed four wall pours on the MBR basin with the sixth and final pour scheduled for March 3rd. Excavation for the ponds and the permanent driveway entrance base was completed in February and work has begun on installing the plumbing pipes connecting the ponds to the treatment plant. The Lab building foundation is now complete, after installing the underground utilities the slab will be poured early in March, look for framing to start shortly after the slab is poured.

Right of Way Construction (ROW)

Work continues with the Right of Way and Landis and Landis are still expecting completion of the force mains by the first of April.

Service Connection (Grinder pump install and connection to Houses)

RP and Company has delayed the start of grinder pump chambers until Monday, March 16th. City staff and representatives from RP & Co should be hanging notifications on doors that week.

General

As an update to last months mention of the homeowner's electrical connection to the circuit for the grinder pumps, it will require a four (4) wire, 1 Phase, 240v, 30 Amp circuit [please see illustration on back]. We have also included a drawing of a typical grinder pump chamber on the back side of this letter to illustrate what will be installed on your property. This illustration is of a standard pump chamber, shared pump chambers are considerably larger. Any questions concerning the sewer installation process should be addressed to Ron Kemp at City Hall (360-264-2368).

CIF Grant Update

The City of Tenino has received some applications for grant assistance on payment of the capacity charge. The first award letters were sent out last week with more awards to be mailed soon. Substantial funds are still available and property owners are asked by the City Clerk to please apply as soon as possible. For questions on the CIF grants and availability, please contact Betty Garrison at City Hall.

Mayor Kenneth Jones and his staff.